SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	Hunasemara Road(Anganwadi Road)									
	0.00		1	0.00	1.20	0.00		0.00		
	30.00		1	30.00	1.20	1.20		36.00		
	60.00		1	30.00	1.30	1.25		37.50		
	90.00		1	30.00	1.15	1.23		36.75		
	120.00		1	30.00	1.20	1.18		35.25		
	150.00		1	30.00	1.30	1.25		37.50		
	180.00		1	30.00	1.20	1.25		37.50		
	210.00		1	30.00	1.30	1.25		37.50		
	240.00		1	30.00	1.25	1.28		38.25		
	270.00		1	30.00	1.30	1.28		38.25		
	300.00		1	30.00	1.20	1.25		37.50		
	330.00		1	30.00	1.25	1.23		36.75		
	360.00		1	30.00	1.30	1.28		38.25		
	368.00		1	8.00	1.20	1.25		10.00		
	Anugraha Telecom Office Road									
	0.00		1	0.00	1.25	0.00		0.00		
	30.00		1	30.00	1.20	1.23		36.75		
	39.50		1	9.50	1.20	1.20		11.40		
	Connecting Road b/w Hunasemara Rd to Masjid									
			2	2.20	1.80			7.92		
			3	1.80	1.60			8.64		
			2	2.50	1.20			6.00		
	Ganesh Layout Main Road									
			3	2.50	1.60			12.00		
			4	1.65	2.20			14.52		
			2	1.90	1.90			7.22		
	Cross Road 1									
			2	1.50	1.30			3.90		
			2	1.60	1.80			5.76		
	Cross Road 2									
			2	1.60	1.20			3.84		
			1	2.50	1.80			4.50		
	Cross Road 3									
			3	1.20	1.10			3.96		
			2	1.50	1.60			4.80		
	Cross Road 4									
			1	1.50	1.60			2.40		
			1	1.20	1.90			2.28		
	Koya Factory Parallel Road									
	0.00		1	0.00	4.90	0.00		0.00		
	30.00		1	30.00	4.80	4.85		145.50		
	60.00		1	30.00	4.80	4.80		144.00		
	90.00		1	30.00	4.90	4.85		145.50		
	120.00		1	30.00	4.70	4.80		144.00		
	150.00		1	30.00	4.60	4.65		139.50		
	170.00		1	20.00	4.80	4.70		94.00		
	Bharathnagara 5th Cross									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	4.70	4.75		142.50		
	60.00		1	30.00	4.90	4.80		144.00		
	90.00		1	30.00	4.90	4.90		147.00		
	120.00		1	30.00	4.80	4.85		145.50		

Contractor

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬ. ಬೆಂ. ಮ ಪಾ., ಬೆಂಗಳೂರು-97

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	150.00		1	30.00	4.70	4.75		142.50		
	180.00		1	30.00	4.60	4.65		139.50		
	210.00		1	30.00	4.90	4.75		142.50		
	219.00		1	9.00	4.90	4.90		44.10		
	Bharathnagara 6th Cross									
	0.00		1	0.00	4.50	0.00		0.00		
	30.00		1	30.00	4.30	4.40		132.00		
	60.00		1	30.00	4.40	4.35		130.50		
	90.00		1	30.00	4.30	4.35		130.50		
	120.00		1	30.00	4.50	4.40		132.00		
	150.00		1	30.00	4.30	4.40		132.00		
	180.00		1	30.00	4.40	4.35		130.50		
	210.00		1	30.00	4.50	4.45		133.50		
	234.00		1	24.00	4.30	4.40		105.60		
	Bharathnagara 1st Cross									
	0.00		1	0.00	5.90	0.00		0.00		
	30.00		1	30.00	5.80	5.85		175.50		
	60.00		1	30.00	5.80	5.80		174.00		
	68.00		1	8.00	5.90	5.85		46.80		
	Bharathnagara 3rd Cross									
	0.00		1	0.00	4.90	0.00		0.00		
	30.00		1	30.00	4.80	4.85		145.50		
	60.00		1	30.00	4.80	4.80		144.00		
	90.00		1	30.00	4.90	4.85		145.50		
	Sommanna Layout									
	1st Main									
	0.00		1	0.00	1.50	0.00		0.00		
	28.50		1	28.50	1.80	1.65		47.03		
	2nd Main									
	0.00		2	0.00	0.95	0.00		0.00		
	30.00		2	30.00	0.90	0.93		55.50		
	60.00		2	30.00	0.85	0.88		52.50		
	90.00		2	30.00	1.00	0.93		55.50		
	120.00		2	30.00	0.95	0.98		58.50		
	150.00		2	30.00	0.90	0.93		55.50		
	169.00		2	19.00	0.85	0.88		33.25		
	Cross Road 1									
	0.00		1	0.00	7.10	0.00		0.00		
	30.00		1	30.00	6.90	7.00		210.00		
	60.00		1	30.00	7.00	6.95		208.50		
	78.00		1	18.00	7.10	7.05		126.90		
	Cross Road 2									
	0.00		2	0.00	0.90	0.00		0.00		
	30.00		2	30.00	0.95	0.93		55.50		
	60.00		2	30.00	0.80	0.88		52.50		
	90.00		2	30.00	0.85	0.83		49.50		
	120.00		2	30.00	0.90	0.88		52.50		
	129.00		2	9.00	0.90	0.90		16.20		
	Cross Road 3									
	0.00		2	0.00	0.85	0.00		0.00		
	30.00		2	30.00	0.95	0.90		54.00		
	60.00		2	30.00	0.90	0.93		55.50		
	90.00		2	30.00	0.85	0.88		52.50		

Contractor

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ.
ಬೃ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-9

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	120.00		2	30.00	0.90	0.88		52.50		
	138.60		2	18.60	0.90	0.90		33.48		
						Total Quantity W No. 11		7418.38		
		Sqm				Grand Total Quantity	=	8927.53	32.00	285681.00
	Measurements Recarded on :									
18	KSRRB 500-2: Cleaning the existing block topped surface with booms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials , lobours ,HOM of machineries complete as per specification. MORTH Specfication Chapter 5(P.No.161,i.No.21.2 of PW,P&IWTD SR 2016-17									
	Ward No. 09									
	Lakeshore Garden									
	4th Cross Road									
	0.00		1	0.00	5.00	0.00		0.00		
	30.00		1	30.00	4.00	4.50		135.00		
	60.00		1	30.00	4.70	4.35		130.50		
	90.00		1	30.00	4.80	4.75		142.50		
	120.00		1	30.00	4.60	4.70		141.00		
	150.00		1	30.00	4.80	4.70		141.00		
	180.00		1	30.00	4.60	4.70		141.00		
	210.00		1	30.00	4.80	4.70		141.00		
	240.00		1	30.00	4.80	4.80		144.00		
	270.00		1	30.00	4.90	4.85		145.50		
	275.50		1	5.50	4.90	4.90		26.95		
	APC Layout									
	4th A Cross									
	0.00		1	0.00	5.00	0.00		0.00		
	30.00		1	30.00	4.00	4.50		135.00		
	47.30		1	17.30	5.00	4.50		77.85		
	4th B Cross									
	0.00		1	0.00	4.00	0.00		0.00		
	30.00		1	30.00	4.30	4.15		124.50		
	36.80		1	6.80	4.20	4.25		28.90		
	APC Layout main Road (Dead End)									
	0.00		1	0.00	5.80	0.00		0.00		
	30.00		1	30.00	4.80	5.30		159.00		
	60.00		1	30.00	4.60	4.70		141.00		
	90.00		1	30.00	4.20	4.40		132.00		
	120.00		1	30.00	4.10	4.15		124.50		
	150.00		1	30.00	4.00	4.05		121.50		
	155.30		1	5.30	4.10	4.05		21.47		
	Hanuman Layout									
	Harsha Bakery Road									
	0.00		1	0.00	5.50	0.00		0.00		
	30.00		1	30.00	5.40	5.45		163.50		
	60.00		1	30.00	6.00	5.70		171.00		
	90.00		1	30.00	5.80	5.90		177.00		
	120.00		1	30.00	6.10	5.95		178.50		
	150.00		1	30.00	6.10	6.10		183.00		
	180.00		1	30.00	6.00	6.05		181.50		
	210.00		1	30.00	6.00	6.00		180.00		
	225.80		1	15.80	5.80	5.90		93.22		
	Muniswamappa Layout									
	3rd Cross Road									
	0.00		1	0.00	5.80	0.00		0.00		

Contractor

Assistant Engineer

19.1.2018

19/1/2018

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಸಾ. ಬೆಂಗಳೂರು-9

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	30.00		1	30.00	4.40	5.10		153.00		
	60.00		1	30.00	4.40	4.40		132.00		
	71.30		1	11.30	4.40	4.40		49.72		
	3rd Main Road									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	4.55	4.68		140.25		
	60.00		1	30.00	4.50	4.53		135.75		
	82.20		1	22.20	6.30	5.40		119.88		
				Grand Quantity W No. 09			=	**4412.49**		
	Ward No. 11									
	Balaji Layout									
	1st Main									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	4.70	4.75		142.50		
	60.00		1	30.00	5.10	4.90		147.00		
	90.00		1	30.00	4.80	4.95		148.50		
	120.00		1	30.00	4.90	4.85		145.50		
	150.00		1	30.00	5.00	4.95		148.50		
	157.00		1	7.00	4.90	4.95		34.65		
	1st A Main									
	0.00		1	0.00	4.60	0.00		0.00		
	30.00		1	30.00	4.10	4.35		130.50		
	42.00		1	12.00	4.20	4.15		49.80		
	MS Palya connection Road (Masjid)									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	4.70	4.75		142.50		
	60.00		1	30.00	5.10	4.90		147.00		
	90.00		1	30.00	4.80	4.95		148.50		
	120.00		1	30.00	4.90	4.85		145.50		
	150.00		1	30.00	4.60	4.75		142.50		
	180.00		1	30.00	4.90	4.75		142.50		
	210.00		1	30.00	5.00	4.95		148.50		
	240.00		1	30.00	4.80	4.90		147.00		
	270.00		1	30.00	4.90	4.85		145.50		
	300.00		1	30.00	5.00	4.95		148.50		
	2nd Main									
	0.00		1	0.00	5.80	0.00		0.00		
	30.00		1	30.00	5.60	5.70		171.00		
	60.00		1	30.00	5.60	5.60		168.00		
	90.00		1	30.00	5.60	5.60		168.00		
	120.00		1	30.00	5.50	5.55		166.50		
	150.00		1	30.00	5.50	5.50		165.00		
	185.20		1	35.20	5.50	5.50		193.60		
	3rd Cross									
	0.00		1	0.00	4.90	0.00		0.00		
	30.00		1	30.00	3.90	4.40		132.00		
	60.00		1	30.00	3.90	3.90		117.00		
	90.00		1	30.00	4.10	4.00		120.00		
	120.00		1	30.00	4.00	4.05		121.50		
	150.00		1	30.00	4.10	4.05		121.50		
	154.80		1	4.80	4.10	4.10		19.68		
	4th Cross									
	0.00		1	0.00	4.40	0.00		0.00		

Contractor

19.1.2018

Assistant Engineer

19/1/2018

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬಿ. ಬೆಂ. ಮ. ಸಾ., ಬೆಂಗಳೂರು-9

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	30.00		1	30.00	3.60	4.00		120.00		
	60.00		1	30.00	3.30	3.45		103.50		
	90.00		1	30.00	2.90	3.10		93.00		
	120.00		1	30.00	4.50	3.70		111.00		
	150.00		1	30.00	3.70	4.10		123.00		
	155.20		1	5.20	3.10	3.40		17.68		
	5th Cross									
	0.00		1	0.00	4.00	0.00		0.00		
	30.00		1	30.00	4.20	4.10		123.00		
	60.00		1	30.00	3.60	3.90		117.00		
	90.00		1	30.00	3.60	3.60		108.00		
	95.40		1	5.40	3.70	3.65		19.71		
	Bharathnagara									
	4th Cross Road									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	4.70	4.75		142.50		
	60.00		1	30.00	4.90	4.80		144.00		
	84.00		1	24.00	4.90	4.90		117.60		
	5th Cross									
	0.00		1	0.00	5.00	0.00		0.00		
	30.00		1	30.00	5.10	5.05		151.50		
	60.00		1	30.00	5.00	5.05		151.50		
	89.00		1	29.00	4.90	4.95		143.55		
	6th Cross									
	0.00		1	0.00	4.50	0.00		0.00		
	30.00		1	30.00	4.60	4.55		136.50		
	60.00		1	30.00	4.50	4.55		136.50		
	73.00		1	13.00	4.40	4.45		57.85		
	Green City									
	Main Road									
	0.00		1	0.00	5.50	0.00		0.00		
	30.00		1	30.00	5.40	5.45		163.50		
	60.00		1	30.00	5.30	5.35		160.50		
	90.00		1	30.00	5.40	5.35		160.50		
	120.00		1	30.00	5.40	5.40		162.00		
	125.00		1	5.00	5.50	5.45		27.25		
	1st Cross									
	0.00		1	0.00	5.00	0.00		0.00		
	30.00		1	30.00	4.80	4.90		147.00		
	60.00		1	30.00	5.00	4.90		147.00		
	90.00		1	30.00	4.80	4.90		147.00		
	120.00		1	30.00	4.90	4.85		145.50		
	134.00		1	14.00	5.00	4.95		69.30		
	2nd Cross									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	5.00	4.90		147.00		
	60.00		1	30.00	4.90	4.95		148.50		
	90.00		1	30.00	4.80	4.85		145.50		
	120.00		1	30.00	4.90	4.85		145.50		
	125.00		1	5.00	5.10	5.00		25.00		
	Srinidhi Layout									
	1st Cross									
	0.00		2	0.00	4.50	0.00		0.00		

Contractor

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬ. ಬೆಂ. ಮ ಪಾ. ಬೆಂಗಳೂರು-9

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	30.00		2	30.00	3.80	4.15		249.00		
	60.00		2	30.00	4.20	4.00		240.00		
	90.00		2	30.00	4.00	4.10		246.00		
	119.00		2	29.00	4.10	4.05		234.90		
	2nd Cross									
	0.00		1	0.00	4.50	0.00		0.00		
	30.00		1	30.00	4.10	4.30		129.00		
	60.00		1	30.00	4.30	4.20		126.00		
	90.00		1	30.00	4.80	4.55		136.50		
	118.50		1	28.50	4.20	4.50		128.25		
	3rd Cross									
	0.00		1	0.00	3.10	0.00		0.00		
	30.00		1	30.00	3.80	3.45		103.50		
	60.00		1	30.00	4.20	4.00		120.00		
	90.00		1	30.00	4.10	4.15		124.50		
	116.00		1	26.00	4.20	4.15		107.90		
	4th D Cross									
	0.00		1	0.00	4.20	0.00		0.00		
	30.00		1	30.00	4.50	4.35		130.50		
	60.00		1	30.00	4.50	4.50		135.00		
	90.00		1	30.00	4.70	4.60		138.00		
	111.60		1	21.60	5.20	4.95		106.92		
	Kamath Layout									
	1st Cross									
	0.00		2	0.00	4.50	0.00		0.00		
	30.00		2	30.00	4.00	4.25		255.00		
	60.00		2	30.00	4.00	4.00		240.00		
	90.00		2	30.00	4.00	4.00		240.00		
	93.00		2	3.00	4.10	4.05		24.30		
	2nd Cross									
	0.00		1	0.00	5.40	0.00		0.00		
	30.00		1	30.00	4.60	5.00		150.00		
	60.00		1	30.00	5.20	4.90		147.00		
	88.50		1	28.50	5.30	5.25		149.63		
	3rd Cross									
	0.00		1	0.00	5.50	0.00		0.00		
	30.00		1	30.00	5.40	5.45		163.50		
	60.00		1	30.00	5.40	5.40		162.00		
	90.00		1	30.00	5.50	5.45		163.50		
	3rd Interrior road									
	0.00		1	0.00	4.20	0.00		0.00		
	21.00		1	21.00	4.10	4.15		87.15		
	Hunasemara Road(Anganwadi Road)									
	0.00		1	0.00	5.60	0.00		0.00		
	30.00		1	30.00	5.50	5.55		166.50		
	60.00		1	30.00	5.60	5.55		166.50		
	90.00		1	30.00	5.50	5.55		166.50		
	120.00		1	30.00	5.40	5.45		163.50		
	150.00		1	30.00	5.30	5.35		160.50		
	180.00		1	30.00	5.40	5.35		160.50		
	210.00		1	30.00	5.50	5.45		163.50		
	240.00		1	30.00	5.60	5.55		166.50		
	270.00		1	30.00	5.50	5.55		166.50		

Contractor

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಸಾ.. ಬೆಂಗಳೂರು-9.

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	300.00		1	30.00	5.30	5.40		162.00		
	330.00		1	30.00	5.50	5.40		162.00		
	360.00		1	30.00	5.30	5.40		162.00		
	368.00		1	8.00	5.60	5.45		43.60		
	Anugraha Telecom Office Road									
	0.00		1	0.00	4.90	0.00		0.00		
	30.00		1	30.00	4.80	4.85		145.50		
	39.50		1	9.50	4.90	4.85		46.08		
	Connecting Road b/w Hunasemara Rd to Masjid									
	0.00		1	0.00	4.20	0.00		0.00		
	30.00		1	30.00	4.00	4.10		123.00		
	60.00		1	30.00	3.80	3.90		117.00		
	90.00		1	30.00	4.00	3.90		117.00		
	120.00		1	30.00	4.10	4.05		121.50		
	150.00		1	30.00	4.00	4.05		121.50		
	179.00		1	29.00	4.30	4.15		120.35		
	Ganesh Layout Main Road									
	0.00		1	0.00	4.70	0.00		0.00		
	30.00		1	30.00	4.60	4.65		139.50		
	60.00		1	30.00	4.50	4.55		136.50		
	90.00		1	30.00	4.60	4.55		136.50		
	120.00		1	30.00	4.40	4.50		135.00		
	150.00		1	30.00	4.30	4.35		130.50		
	180.00		1	30.00	4.50	4.40		132.00		
	210.00		1	30.00	4.30	4.40		132.00		
	240.00		1	30.00	4.50	4.40		132.00		
	270.00		1	30.00	4.40	4.45		133.50		
	300.00		1	30.00	4.60	4.50		135.00		
	328.00		1	28.00	4.60	4.60		128.80		
	Cross Road 1									
	0.00		1	0.00	4.50	0.00		0.00		
	30.00		1	30.00	4.30	4.40		132.00		
	49.00		1	19.00	4.40	4.35		82.65		
	Cross Road 2									
	0.00		1	0.00	4.20	0.00		0.00		
	30.00		1	30.00	4.00	4.10		123.00		
	55.00		1	25.00	4.10	4.05		101.25		
	Cross Road 3									
	0.00		1	0.00	6.00	0.00		0.00		
	30.00		1	30.00	5.80	5.90		177.00		
	43.50		1	13.50	5.80	5.80		78.30		
	Cross Road 4									
	0.00		1	0.00	4.00	0.00		0.00		
	30.00		1	30.00	3.90	3.95		118.50		
	59.00		1	29.00	4.10	4.00		116.00		
	Koya Factory Parallel Road									
	0.00		1	0.00	4.90	0.00		0.00		
	30.00		1	30.00	4.80	4.85		145.50		
	60.00		1	30.00	4.80	4.80		144.00		
	90.00		1	30.00	4.90	4.85		145.50		
	120.00		1	30.00	4.70	4.80		144.00		
	150.00		1	30.00	4.60	4.65		139.50		
	170.00		1	20.00	4.80	4.70		94.00		

Contractor

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧಿಯಂತರು.
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬ್ರ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-9.

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	Bharathnagara 5th Cross									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	4.70	4.75		142.50		
	60.00		1	30.00	4.90	4.80		144.00		
	90.00		1	30.00	4.90	4.90		147.00		
	120.00		1	30.00	4.80	4.85		145.50		
	150.00		1	30.00	4.70	4.75		142.50		
	180.00		1	30.00	4.60	4.65		139.50		
	210.00		1	30.00	4.90	4.75		142.50		
	219.00		1	9.00	4.90	4.90		44.10		
	Bharathnagara 6th Cross									
	0.00		1	0.00	4.50	0.00		0.00		
	30.00		1	30.00	4.30	4.40		132.00		
	60.00		1	30.00	4.40	4.35		130.50		
	90.00		1	30.00	4.30	4.35		130.50		
	120.00		1	30.00	4.50	4.40		132.00		
	150.00		1	30.00	4.30	4.40		132.00		
	180.00		1	30.00	4.40	4.35		130.50		
	210.00		1	30.00	4.50	4.45		133.50		
	234.00		1	24.00	4.30	4.40		105.60		
	Bharathnagara 1st Cross									
	0.00		1	0.00	5.90	0.00		0.00		
	30.00		1	30.00	5.80	5.85		175.50		
	60.00		1	30.00	5.80	5.80		174.00		
	68.00		1	8.00	5.90	5.85		46.80		
	Bharathnagara 3rd Cross									
	0.00		1	0.00	4.90	0.00		0.00		
	30.00		1	30.00	4.80	4.85		145.50		
	60.00		1	30.00	4.80	4.80		144.00		
	90.00		1	30.00	4.90	4.85		145.50		
	Sommanna Layout									
	1st Main									
	0.00		1	0.00	7.20	0.00		0.00		
	30.00		1	30.00	7.00	7.10		213.00		
	60.00		1	30.00	7.00	7.00		210.00		
	90.00		1	30.00	6.90	6.95		208.50		
	120.00		1	30.00	7.00	6.95		208.50		
	138.00		1	18.00	6.90	6.95		125.10		
	2nd Main									
	0.00		1	0.00	6.00	0.00		0.00		
	30.00		1	30.00	5.80	5.90		177.00		
	60.00		1	30.00	5.90	5.85		175.50		
	90.00		1	30.00	5.70	5.80		174.00		
	120.00		1	30.00	5.80	5.75		172.50		
	150.00		1	30.00	5.70	5.75		172.50		
	169.00		1	19.00	5.90	5.80		110.20		
	Cross Road 1									
	0.00		1	0.00	7.10	0.00		0.00		
	30.00		1	30.00	6.90	7.00		210.00		
	60.00		1	30.00	7.00	6.95		208.50		
	90.00		1	30.00	7.10	7.05		211.50		
	120.00		1	30.00	6.80	6.95		208.50		
	150.00		1	30.00	6.90	6.85		205.50		

Contractor

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧಿಯಂತರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	180.00		1	30.00	7.00	6.95		208.50		
	189.50		1	9.50	7.10	7.05		66.98		
	Cross Road 2									
	0.00		1	0.00	5.60	0.00		0.00		
	30.00		1	30.00	5.50	5.55		166.50		
	60.00		1	30.00	5.40	5.45		163.50		
	90.00		1	30.00	5.50	5.45		163.50		
	120.00		1	30.00	5.50	5.50		165.00		
	129.00		1	9.00	5.70	5.60		50.40		
	Cross Road 3									
	0.00		1	0.00	6.10	0.00		0.00		
	30.00		1	30.00	6.00	6.05		181.50		
	60.00		1	30.00	5.80	5.90		177.00		
	90.00		1	30.00	5.90	5.85		175.50		
	120.00		1	30.00	5.80	5.85		175.50		
	138.60		1	18.60	6.00	5.90		109.74		
						Total Quantity W No. 11		**26199.66**		
						Grand Total Quantity	=	**30612.14**		
	Deduct Primer coat Qty						=	**-8927.53**		
		Sqm						**21684.61**	3.20	69391.00
	Measurements Recarded on :									
19	KSRRB M500-7 Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black tapped surface at 2.5kg per 10 sqm heating bitumen in boiler fitted with spray set(excluding cleaning of roadsurface) including cost of all materials,HOM of machineries complete as per specification. MORTH / chapter 5 (P.NO 161 I.NO.21.7 OF PW,P&IWTD SR of 2016-17									
	Ward No. 09									
	Lakeshore Garden									
	4th Cross Road									
	0.00		1	0.00	5.00	0.00		0.00		
	30.00		1	30.00	4.00	4.50		135.00		
	60.00		1	30.00	4.70	4.35		130.50		
	90.00		1	30.00	4.80	4.75		142.50		
	120.00		1	30.00	4.60	4.70		141.00		
	150.00		1	30.00	4.80	4.70		141.00		
	180.00		1	30.00	4.60	4.70		141.00		
	210.00		1	30.00	4.80	4.70		141.00		
	240.00		1	30.00	4.80	4.80		144.00		
	270.00		1	30.00	4.90	4.85		145.50		
	275.50		1	5.50	4.90	4.90		26.95		
	APC Layout									
	4th A Cross									
	0.00		1	0.00	5.00	0.00		0.00		
	30.00		1	30.00	4.00	4.50		135.00		
	47.30		1	17.30	5.00	4.50		77.85		
	4th B Cross									
	0.00		1	0.00	4.00	0.00		0.00		
	30.00		1	30.00	4.30	4.15		124.50		
	36.80		1	6.80	4.20	4.25		28.90		
	APC Layout main Road (Dead End)									
	0.00		1	0.00	5.80	0.00		0.00		
	30.00		1	30.00	4.80	5.30		159.00		
	60.00		1	30.00	4.60	4.70		141.00		

Contractor

Assistant Engineer

24.1.2018

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಪಾ. ಬೆಂಗಳೂರು-97

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	90.00		1	30.00	4.20	4.40		132.00		
	120.00		1	30.00	4.10	4.15		124.50		
	150.00		1	30.00	4.00	4.05		121.50		
	155.30		1	5.30	4.10	4.05		21.47		
	Hanuman Layout									
	Harsha Bakery Road									
	0.00		1	0.00	5.50	0.00		0.00		
	30.00		1	30.00	5.40	5.45		163.50		
	60.00		1	30.00	6.00	5.70		171.00		
	90.00		1	30.00	5.80	5.90		177.00		
	120.00		1	30.00	6.10	5.95		178.50		
	150.00		1	30.00	6.10	6.10		183.00		
	180.00		1	30.00	6.00	6.05		181.50		
	210.00		1	30.00	6.00	6.00		180.00		
	225.80		1	15.80	5.80	5.90		93.22		
	Muniswamappa Layout									
	3rd Cross Road									
	0.00		1	0.00	5.80	0.00		0.00		
	30.00		1	30.00	4.40	5.10		153.00		
	60.00		1	30.00	4.40	4.40		132.00		
	71.30		1	11.30	4.40	4.40		49.72		
	3rd Main Road									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	4.55	4.68		140.25		
	60.00		1	30.00	4.50	4.53		135.75		
	82.20		1	22.20	6.30	5.40		119.88		
				Total Quantity W No. 09			=	**4412.49**		
	Ward No. 11									
	Balaji Layout									
	1st Main									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	4.70	4.75		142.50		
	60.00		1	30.00	5.10	4.90		147.00		
	90.00		1	30.00	4.80	4.95		148.50		
	120.00		1	30.00	4.90	4.85		145.50		
	150.00		1	30.00	5.00	4.95		148.50		
	157.00		1	7.00	4.90	4.95		34.65		
	1st A Main									
	0.00		1	0.00	4.60	0.00		0.00		
	30.00		1	30.00	4.10	4.35		130.50		
	42.00		1	12.00	4.20	4.15		49.80		
	MS Palya connection Road (Masjid)									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	4.70	4.75		142.50		
	60.00		1	30.00	5.10	4.90		147.00		
	90.00		1	30.00	4.80	4.95		148.50		
	120.00		1	30.00	4.90	4.85		145.50		
	150.00		1	30.00	4.60	4.75		142.50		
	180.00		1	30.00	4.90	4.75		142.50		
	210.00		1	30.00	5.00	4.95		148.50		
	240.00		1	30.00	4.80	4.90		147.00		
	270.00		1	30.00	4.90	4.85		145.50		
	300.00		1	30.00	5.00	4.95		148.50		

Contractor

Assistant Engineer

24.1.2018

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಸಾ.. ಬೆಂಗಳೂರು-9

Sl. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	2nd Main									
	0.00		1	0.00	5.80	0.00		0.00		
	30.00		1	30.00	5.60	5.70		171.00		
	60.00		1	30.00	5.60	5.60		168.00		
	90.00		1	30.00	5.60	5.60		168.00		
	120.00		1	30.00	5.50	5.55		166.50		
	150.00		1	30.00	5.50	5.50		165.00		
	185.20		1	35.20	5.50	5.50		193.60		
	3rd Cross									
	0.00		1	0.00	4.90	0.00		0.00		
	30.00		1	30.00	3.90	4.40		132.00		
	60.00		1	30.00	3.90	3.90		117.00		
	90.00		1	30.00	4.10	4.00		120.00		
	120.00		1	30.00	4.00	4.05		121.50		
	150.00		1	30.00	4.10	4.05		121.50		
	154.80		1	4.80	4.10	4.10		19.68		
	4th Cross									
	0.00		1	0.00	4.40	0.00		0.00		
	30.00		1	30.00	3.60	4.00		120.00		
	60.00		1	30.00	3.30	3.45		103.50		
	90.00		1	30.00	2.90	3.10		93.00		
	120.00		1	30.00	4.50	3.70		111.00		
	150.00		1	30.00	3.70	4.10		123.00		
	155.20		1	5.20	3.10	3.40		17.68		
	5th Cross									
	0.00		1	0.00	4.00	0.00		0.00		
	30.00		1	30.00	4.20	4.10		123.00		
	60.00		1	30.00	3.60	3.90		117.00		
	90.00		1	30.00	3.60	3.60		108.00		
	95.40		1	5.40	3.70	3.65		19.71		
	Bharathnagara									
	4th Cross Road									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	4.70	4.75		142.50		
	60.00		1	30.00	4.90	4.80		144.00		
	84.00		1	24.00	4.90	4.90		117.60		
	5th Cross									
	0.00		1	0.00	5.00	0.00		0.00		
	30.00		1	30.00	5.10	5.05		151.50		
	60.00		1	30.00	5.00	5.05		151.50		
	89.00		1	29.00	4.90	4.95		143.55		
	6th Cross									
	0.00		1	0.00	4.50	0.00		0.00		
	30.00		1	30.00	4.60	4.55		136.50		
	60.00		1	30.00	4.50	4.55		136.50		
	73.00		1	13.00	4.40	4.45		57.85		
	Green City									
	Main Road									
	0.00		1	0.00	5.50	0.00		0.00		
	30.00		1	30.00	5.40	5.45		163.50		
	60.00		1	30.00	5.30	5.35		160.50		
	90.00		1	30.00	5.40	5.35		160.50		
	120.00		1	30.00	5.40	5.40		162.00		

B.1. 2.1

Contractor

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ಪಲಯ.
ಬೃ ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	125.00		1	5.00	5.50	5.45		27.25		
	1st Cross									
	0.00		1	0.00	5.00	0.00		0.00		
	30.00		1	30.00	4.80	4.90		147.00		
	60.00		1	30.00	5.00	4.90		147.00		
	90.00		1	30.00	4.80	4.90		147.00		
	120.00		1	30.00	4.90	4.85		145.50		
	134.00		1	14.00	5.00	4.95		69.30		
	2nd Cross									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	5.00	4.90		147.00		
	60.00		1	30.00	4.90	4.95		148.50		
	90.00		1	30.00	4.80	4.85		145.50		
	120.00		1	30.00	4.90	4.85		145.50		
	125.00		1	5.00	5.10	5.00		25.00		
	Srinidhi Layout									
	1st Cross									
	0.00		2	0.00	4.50	0.00		0.00		
	30.00		2	30.00	3.80	4.15		249.00		
	60.00		2	30.00	4.20	4.00		240.00		
	90.00		2	30.00	4.00	4.10		246.00		
	119.00		2	29.00	4.10	4.05		234.90		
	2nd Cross									
	0.00		1	0.00	4.50	0.00		0.00		
	30.00		1	30.00	4.10	4.30		129.00		
	60.00		1	30.00	4.30	4.20		126.00		
	90.00		1	30.00	4.80	4.55		136.50		
	118.50		1	28.50	4.20	4.50		128.25		
	3rd Cross									
	0.00		1	0.00	3.10	0.00		0.00		
	30.00		1	30.00	3.80	3.45		103.50		
	60.00		1	30.00	4.20	4.00		120.00		
	90.00		1	30.00	4.10	4.15		124.50		
	116.00		1	26.00	4.20	4.15		107.90		
	4th D Cross									
	0.00		1	0.00	4.20	0.00		0.00		
	30.00		1	30.00	4.50	4.35		130.50		
	60.00		1	30.00	4.50	4.50		135.00		
	90.00		1	30.00	4.70	4.60		138.00		
	111.60		1	21.60	5.20	4.95		106.92		
	Kamath Layout									
	1st Cross									
	0.00		2	0.00	4.50	0.00		0.00		
	30.00		2	30.00	4.00	4.25		255.00		
	60.00		2	30.00	4.00	4.00		240.00		
	90.00		2	30.00	4.00	4.00		240.00		
	93.00		2	3.00	4.10	4.05		24.30		
	2nd Cross									
	0.00		1	0.00	5.40	0.00		0.00		
	30.00		1	30.00	4.60	5.00		150.00		
	60.00		1	30.00	5.20	4.90		147.00		
	88.50		1	28.50	5.30	5.25		149.63		
	3rd Cross									

Contractor

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ.
ಬೃ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	30.00		1	30.00	4.00	4.10		123.00		
	55.00		1	25.00	4.10	4.05		101.25		
	Cross Road 3									
	0.00		1	0.00	6.00	0.00		0.00		
	30.00		1	30.00	5.80	5.90		177.00		
	43.50		1	13.50	5.80	5.80		78.30		
	Cross Road 4									
	0.00		1	0.00	4.00	0.00		0.00		
	30.00		1	30.00	3.90	3.95		118.50		
	59.00		1	29.00	4.10	4.00		116.00		
	Koya Factory Parallel Road									
	0.00		1	0.00	4.90	0.00		0.00		
	30.00		1	30.00	4.80	4.85		145.50		
	60.00		1	30.00	4.80	4.80		144.00		
	90.00		1	30.00	4.90	4.85		145.50		
	120.00		1	30.00	4.70	4.80		144.00		
	150.00		1	30.00	4.60	4.65		139.50		
	170.00		1	20.00	4.80	4.70		94.00		
	Bharathnagara 5th Cross									
	0.00		1	0.00	4.80	0.00		0.00		
	30.00		1	30.00	4.70	4.75		142.50		
	60.00		1	30.00	4.90	4.80		144.00		
	90.00		1	30.00	4.90	4.90		147.00		
	120.00		1	30.00	4.80	4.85		145.50		
	150.00		1	30.00	4.70	4.75		142.50		
	180.00		1	30.00	4.60	4.65		139.50		
	210.00		1	30.00	4.90	4.75		142.50		
	219.00		1	9.00	4.90	4.90		44.10		
	Bharathnagara 6th Cross									
	0.00		1	0.00	4.50	0.00		0.00		
	30.00		1	30.00	4.30	4.40		132.00		
	60.00		1	30.00	4.40	4.35		130.50		
	90.00		1	30.00	4.30	4.35		130.50		
	120.00		1	30.00	4.50	4.40		132.00		
	150.00		1	30.00	4.30	4.40		132.00		
	180.00		1	30.00	4.40	4.35		130.50		
	210.00		1	30.00	4.50	4.45		133.50		
	234.00		1	24.00	4.30	4.40		105.60		
	Bharathnagara 1st Cross									
	0.00		1	0.00	5.90	0.00		0.00		
	30.00		1	30.00	5.80	5.85		175.50		
	60.00		1	30.00	5.80	5.80		174.00		
	68.00		1	8.00	5.90	5.85		46.80		
	Bharathnagara 3rd Cross									
	0.00		1	0.00	4.90	0.00		0.00		
	30.00		1	30.00	4.80	4.85		145.50		
	60.00		1	30.00	4.80	4.80		144.00		
	90.00		1	30.00	4.90	4.85		145.50		
	Sommanna Layout									
	1st Main									
	0.00		1	0.00	7.20	0.00		0.00		
	30.00		1	30.00	7.00	7.10		213.00		
	60.00		1	30.00	7.00	7.00		210.00		

Contractor

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	90.00		1	30.00	6.90	6.95		208.50		
	120.00		1	30.00	7.00	6.95		208.50		
	138.00		1	18.00	6.90	6.95		125.10		
	2nd Main									
	0.00		1	0.00	6.00	0.00		0.00		
	30.00		1	30.00	5.80	5.90		177.00		
	60.00		1	30.00	5.90	5.85		175.50		
	90.00		1	30.00	5.70	5.80		174.00		
	120.00		1	30.00	5.80	5.75		172.50		
	150.00		1	30.00	5.70	5.75		172.50		
	169.00		1	19.00	5.90	5.80		110.20		
	Cross Road 1									
	0.00		1	0.00	7.10	0.00		0.00		
	30.00		1	30.00	6.90	7.00		210.00		
	60.00		1	30.00	7.00	6.95		208.50		
	90.00		1	30.00	7.10	7.05		211.50		
	120.00		1	30.00	6.80	6.95		208.50		
	150.00		1	30.00	6.90	6.85		205.50		
	180.00		1	30.00	7.00	6.95		208.50		
	189.50		1	9.50	7.10	7.05		66.98		
	Cross Road 2									
	0.00		1	0.00	5.60	0.00		0.00		
	30.00		1	30.00	5.50	5.55		166.50		
	60.00		1	30.00	5.40	5.45		163.50		
	90.00		1	30.00	5.50	5.45		163.50		
	120.00		1	30.00	5.50	5.50		165.00		
	129.00		1	9.00	5.70	5.60		50.40		
	Cross Road 3									
	0.00		1	0.00	6.10	0.00		0.00		
	30.00		1	30.00	6.00	6.05		181.50		
	60.00		1	30.00	5.80	5.90		177.00		
	90.00		1	30.00	5.90	5.85		175.50		
	120.00		1	30.00	5.80	5.85		175.50		
	138.60		1	18.60	6.00	5.90		109.74		
				Total Quantity W No. 11				**26199.66**		
		Sqm		**Grand Total Quantity**			=	**30612.14**	13.00	397958.00
	Measurements Recarded on :									
20	KSRRB M500-19 Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggrigate of grading 11, premixed with bituminous binder at 5.4 % of mix and filler , transporting the hot mix to work site, laying with a vibratoary and tandem rollers to achieve the desired compaction as per MORT&H specification clause No 500.9 compete in all respects as per specification.MORTH Specification No.509(P.no.165 of i.no.21.22.6 in PW,P&IWTD S.R 2016-17)									
	Ward No. 09									
	Lakeshore Garden									
	4th Cross Road									
	0.00		1	0.00	5.00	0.00	0.04	0.00		
	30.00		1	30.00	4.00	4.50	0.04	5.40		
	60.00		1	30.00	4.70	4.35	0.04	5.22		
	90.00		1	30.00	4.80	4.75	0.04	5.70		
	120.00		1	30.00	4.60	4.70	0.04	5.64		
	150.00		1	30.00	4.80	4.70	0.04	5.64		
	180.00		1	30.00	4.60	4.70	0.04	5.64		
	210.00		1	30.00	4.80	4.70	0.04	5.64		

38.88

B.B.D.I.

Contractor

Assistant Engineer

24.1.2018

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬ. ಬೆಂ. ಮ ಪಾ . ಬೆಂಗಳೂರು-9

B/F 38.88

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	240.00		1	30.00	4.80	4.80	0.04	5.76		
	270.00		1	30.00	4.90	4.85	0.04	5.82		
	275.50		1	5.50	4.90	4.90	0.04	1.08		
	APC Layout									
	4th A Cross									
	0.00		1	0.00	5.00	0.00	0.04	0.00		
	30.00		1	30.00	4.00	4.50	0.04	5.40		
	47.30		1	17.30	5.00	4.50	0.04	3.11		
	4th B Cross									
	0.00		1	0.00	4.00	0.00	0.04	0.00		
	30.00		1	30.00	4.30	4.15	0.04	4.98		
	36.80		1	6.80	4.20	4.25	0.04	1.16		
	APC Layout main Road (Dead End)									
	0.00		1	0.00	5.80	0.00	0.04	0.00		
	30.00		1	30.00	4.80	5.30	0.04	6.36		
	60.00		1	30.00	4.60	4.70	0.04	5.64		
	90.00		1	30.00	4.20	4.40	0.04	5.28		
	120.00		1	30.00	4.10	4.15	0.04	4.98		
	150.00		1	30.00	4.00	4.05	0.04	4.86		
	155.30		1	5.30	4.10	4.05	0.04	0.86		
	Hanuman Layout									
	Harsha Bakery Road									
	0.00		1	0.00	5.50	0.00	0.04	0.00		
	30.00		1	30.00	5.40	5.45	0.04	6.54		
	60.00		1	30.00	6.00	5.70	0.04	6.84		
	90.00		1	30.00	5.80	5.90	0.04	7.08		
	120.00		1	30.00	6.10	5.95	0.04	7.14		
	150.00		1	30.00	6.10	6.10	0.04	7.32		
	180.00		1	30.00	6.00	6.05	0.04	7.26		
	210.00		1	30.00	6.00	6.00	0.04	7.20		
	225.80		1	15.80	5.80	5.90	0.04	3.73		
	Muniswamappa Layout									
	3rd Cross Road									
	0.00		1	0.00	5.80	0.00	0.04	0.00		
	30.00		1	30.00	4.40	5.10	0.04	6.12		
	60.00		1	30.00	4.40	4.40	0.04	5.28		
	71.30		1	11.30	4.40	4.40	0.04	1.99		
	3rd Main Road									
	0.00		1	0.00	4.80	0.00	0.04	0.00		
	30.00		1	30.00	4.55	4.68	0.04	5.61		
	60.00		1	30.00	4.50	4.53	0.04	5.43		
	82.20		1	22.20	6.30	5.40	0.04	4.80		
				Total Quantity W No. 09			=	**176.50**		
	Ward No. 11									
	Balaji Layout									
	1st Main									
	0.00		1	0.00	4.80	0.00	0.04	0.00		
	30.00		1	30.00	4.70	4.75	0.04	5.70		
	60.00		1	30.00	5.10	4.90	0.04	5.88		
	90.00		1	30.00	4.80	4.95	0.04	5.94		
	120.00		1	30.00	4.90	4.85	0.04	5.82		
	150.00		1	30.00	5.00	4.95	0.04	5.94		
	157.00		1	7.00	4.90	4.95	0.04	1.39		

207.35

C&RC

Contractor

Assistant Engineer

24.1.2018 9/1/2018

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97

207.35

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	1st A Main									
	0.00		1	0.00	4.60	0.00	0.04	0.00		
	30.00		1	30.00	4.10	4.35	0.04	5.22		
	42.00		1	12.00	4.20	4.15	0.04	1.99		
	MS Palya connection Road (Masjid)									
	0.00		1	0.00	4.80	0.00	0.04	0.00		
	30.00		1	30.00	4.70	4.75	0.04	5.70		
	60.00		1	30.00	5.10	4.90	0.04	5.88		
	90.00		1	30.00	4.80	4.95	0.04	5.94		
	120.00		1	30.00	4.90	4.85	0.04	5.82		
	150.00		1	30.00	4.60	4.75	0.04	5.70		
	180.00		1	30.00	4.90	4.75	0.04	5.70		
	210.00		1	30.00	5.00	4.95	0.04	5.94		
	240.00		1	30.00	4.80	4.90	0.04	5.88		
	270.00		1	30.00	4.90	4.85	0.04	5.82		
	300.00		1	30.00	5.00	4.95	0.04	5.94		
	2nd Main									
	0.00		1	0.00	5.80	0.00	0.04	0.00		
	30.00		1	30.00	5.60	5.70	0.04	6.84		
	60.00		1	30.00	5.60	5.60	0.04	6.72		
	90.00		1	30.00	5.60	5.60	0.04	6.72		
	120.00		1	30.00	5.50	5.55	0.04	6.66		
	150.00		1	30.00	5.50	5.50	0.04	6.60		
	185.20		1	35.20	5.50	5.50	0.04	7.74		
	3rd Cross									
	0.00		1	0.00	4.90	0.00	0.04	0.00		
	30.00		1	30.00	3.90	4.40	0.04	5.28		
	60.00		1	30.00	3.90	3.90	0.04	4.68		
	90.00		1	30.00	4.10	4.00	0.04	4.80		
	120.00		1	30.00	4.00	4.05	0.04	4.86		
	150.00		1	30.00	4.10	4.05	0.04	4.86		
	154.80		1	4.80	4.10	4.10	0.04	0.79		
	4th Cross									
	0.00		1	0.00	4.40	0.00	0.04	0.00		
	30.00		1	30.00	3.60	4.00	0.04	4.80		
	60.00		1	30.00	3.30	3.45	0.04	4.14		
	90.00		1	30.00	2.90	3.10	0.04	3.72		
	120.00		1	30.00	4.50	3.70	0.04	4.44		
	150.00		1	30.00	3.70	4.10	0.04	4.92		
	155.20		1	5.20	3.10	3.40	0.04	0.71		
	5th Cross									
	0.00		1	0.00	4.00	0.00	0.04	0.00		
	30.00		1	30.00	4.20	4.10	0.04	4.92		
	60.00		1	30.00	3.60	3.90	0.04	4.68		
	90.00		1	30.00	3.60	3.60	0.04	4.32		
	95.40		1	5.40	3.70	3.65	0.04	0.79		
	Bharathnagara									
	4th Cross Road									
	0.00		1	0.00	4.80	0.00	0.04	0.00		
	30.00		1	30.00	4.70	4.75	0.04	5.70		
	60.00		1	30.00	4.90	4.80	0.04	5.76		
	84.00		1	24.00	4.90	4.90	0.04	4.70		
	5th Cross									

393.03

Contractor

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಸಾ., ಬೆಂಗಳೂರು-92

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	60.00		1	30.00	4.50	4.50	0.04	5.40		
	90.00		1	30.00	4.70	4.60	0.04	5.52		
	111.60		1	21.60	5.20	4.95	0.04	4.28		
	Kamath Layout									
	1st Cross									
	0.00		2	0.00	4.50	0.00	0.04	0.00		
	30.00		2	30.00	4.00	4.25	0.04	10.20		
	60.00		2	30.00	4.00	4.00	0.04	9.60		
	90.00		2	30.00	4.00	4.00	0.04	9.60		
	93.00		2	3.00	4.10	4.05	0.04	0.97		
	2nd Cross									
	0.00		1	0.00	5.40	0.00	0.04	0.00		
	30.00		1	30.00	4.60	5.00	0.04	6.00		
	60.00		1	30.00	5.20	4.90	0.04	5.88		
	88.50		1	28.50	5.30	5.25	0.04	5.99		
	3rd Cross									
	0.00		1	0.00	5.50	0.00	0.04	0.00		
	30.00		1	30.00	5.40	5.45	0.04	6.54		
	60.00		1	30.00	5.40	5.40	0.04	6.48		
	90.00		1	30.00	5.50	5.45	0.04	6.54		
	3rd Interrior road									
	0.00		1	0.00	4.20	0.00	0.04	0.00		
	21.00		1	21.00	4.10	4.15	0.04	3.49		
	Hunasemara Road(Anganwadi Road)									
	0.00		1	0.00	5.60	0.00	0.04	0.00		
	30.00		1	30.00	5.50	5.55	0.04	6.66		
	60.00		1	30.00	5.60	5.55	0.04	6.66		
	90.00		1	30.00	5.50	5.55	0.04	6.66		
	120.00		1	30.00	5.40	5.45	0.04	6.54		
	150.00		1	30.00	5.30	5.35	0.04	6.42		
	180.00		1	30.00	5.40	5.35	0.04	6.42		
	210.00		1	30.00	5.50	5.45	0.04	6.54		
	240.00		1	30.00	5.60	5.55	0.04	6.66		
	270.00		1	30.00	5.50	5.55	0.04	6.66		
	300.00		1	30.00	5.30	5.40	0.04	6.48		
	330.00		1	30.00	5.50	5.40	0.04	6.48		
	360.00		1	30.00	5.30	5.40	0.04	6.48		
	368.00		1	8.00	5.60	5.45	0.04	1.74		
	Anugraha Telecom Office Road									
	0.00		1	0.00	4.90	0.00	0.04	0.00		
	30.00		1	30.00	4.80	4.85	0.04	5.82		
	39.50		1	9.50	4.90	4.85	0.04	1.84		
	Connecting Road b/w Hunasemara Rd to Masjid									
	0.00		1	0.00	4.20	0.00	0.04	0.00		
	30.00		1	30.00	4.00	4.10	0.04	4.92		
	60.00		1	30.00	3.80	3.90	0.04	4.68		
	90.00		1	30.00	4.00	3.90	0.04	4.68		
	120.00		1	30.00	4.10	4.05	0.04	4.86		
	150.00		1	30.00	4.00	4.05	0.04	4.86		
	179.00		1	29.00	4.30	4.15	0.04	4.81		
	Ganesh Layout Main Road									
	0.00		1	0.00	4.70	0.00	0.04	0.00		
	30.00		1	30.00	4.60	4.65	0.04	5.58		

Contractor

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ.
ಬ. ಬೆಂ. ಮ ಪಾ., ಬೆಂಗಳೂರು-9

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	60.00		1	30.00	4.50	4.55	0.04	5.46		
	90.00		1	30.00	4.60	4.55	0.04	5.46		
	120.00		1	30.00	4.40	4.50	0.04	5.40		
	150.00		1	30.00	4.30	4.35	0.04	5.22		
	180.00		1	30.00	4.50	4.40	0.04	5.28		
	210.00		1	30.00	4.30	4.40	0.04	5.28		
	240.00		1	30.00	4.50	4.40	0.04	5.28		
	270.00		1	30.00	4.40	4.45	0.04	5.34		
	300.00		1	30.00	4.60	4.50	0.04	5.40		
	328.00		1	28.00	4.60	4.60	0.04	5.15		
	Cross Road 1									
	0.00		1	0.00	4.50	0.00	0.04	0.00		
	30.00		1	30.00	4.30	4.40	0.04	5.28		
	49.00		1	19.00	4.40	4.35	0.04	3.31		
	Cross Road 2									
	0.00		1	0.00	4.20	0.00	0.04	0.00		
	30.00		1	30.00	4.00	4.10	0.04	4.92		
	55.00		1	25.00	4.10	4.05	0.04	4.05		
	Cross Road 3									
	0.00		1	0.00	6.00	0.00	0.04	0.00		
	30.00		1	30.00	5.80	5.90	0.04	7.08		
	43.50		1	13.50	5.80	5.80	0.04	3.13		
	Cross Road 4									
	0.00		1	0.00	4.00	0.00	0.04	0.00		
	30.00		1	30.00	3.90	3.95	0.04	4.74		
	59.00		1	29.00	4.10	4.00	0.04	4.64		
	Koya Factory Parallel Road									
	0.00		1	0.00	4.90	0.00	0.04	0.00		
	30.00		1	30.00	4.80	4.85	0.04	5.82		
	60.00		1	30.00	4.80	4.80	0.04	5.76		
	90.00		1	30.00	4.90	4.85	0.04	5.82		
	120.00		1	30.00	4.70	4.80	0.04	5.76		
	150.00		1	30.00	4.60	4.65	0.04	5.58		
	170.00		1	20.00	4.80	4.70	0.04	3.76		
	Bharathnagara 5th Cross									
	0.00		1	0.00	4.80	0.00	0.04	0.00		
	30.00		1	30.00	4.70	4.75	0.04	5.70		
	60.00		1	30.00	4.90	4.80	0.04	5.76		
	90.00		1	30.00	4.90	4.90	0.04	5.88		
	120.00		1	30.00	4.80	4.85	0.04	5.82		
	150.00		1	30.00	4.70	4.75	0.04	5.70		
	180.00		1	30.00	4.60	4.65	0.04	5.58		
	210.00		1	30.00	4.90	4.75	0.04	5.70		
	219.00		1	9.00	4.90	4.90	0.04	1.76		
	Bharathnagara 6th Cross									
	0.00		1	0.00	4.50	0.00	0.04	0.00		
	30.00		1	30.00	4.30	4.40	0.04	5.28		
	60.00		1	30.00	4.40	4.35	0.04	5.22		
	90.00		1	30.00	4.30	4.35	0.04	5.22		
	120.00		1	30.00	4.50	4.40	0.04	5.28		
	150.00		1	30.00	4.30	4.40	0.04	5.28		
	180.00		1	30.00	4.40	4.35	0.04	5.22		
	210.00		1	30.00	4.50	4.45	0.04	5.34		

Contractor

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬಿ. ಬಿ. ಎಂ. ಪಾ., ಬೆಂಗಳೂರು-97

SL. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
	234.00		1	24.00	4.30	4.40	0.04	4.22		
	Bharathnagara 1st Cross									
	0.00		1	0.00	5.90	0.00	0.04	0.00		
	30.00		1	30.00	5.80	5.85	0.04	7.02		
	60.00		1	30.00	5.80	5.80	0.04	6.96		
	68.00		1	8.00	5.90	5.85	0.04	1.87		
	Bharathnagara 3rd Cross									
	0.00		1	0.00	4.90	0.00	0.04	0.00		
	30.00		1	30.00	4.80	4.85	0.04	5.82		
	60.00		1	30.00	4.80	4.80	0.04	5.76		
	90.00		1	30.00	4.90	4.85	0.04	5.82		
	Sommanna Layout									
	1st Main									
	0.00		1	0.00	7.20	0.00	0.04	0.00		
	30.00		1	30.00	7.00	7.10	0.04	8.52		
	60.00		1	30.00	7.00	7.00	0.04	8.40		
	90.00		1	30.00	6.90	6.95	0.04	8.34		
	120.00		1	30.00	7.00	6.95	0.04	8.34		
	138.00		1	18.00	7.10	7.05	0.04	5.08		
	2nd Main									
	0.00		1	0.00	6.00	0.00	0.04	0.00		
	30.00		1	30.00	5.80	5.90	0.04	7.08		
	60.00		1	30.00	5.90	5.85	0.04	7.02		
	90.00		1	30.00	5.90	5.90	0.04	7.08		
	120.00		1	30.00	5.80	5.85	0.04	7.02		
	150.00		1	30.00	6.00	5.90	0.04	7.08		
	169.00		1	19.00	6.10	6.05	0.04	4.60		
	Cross Road 1									
	0.00		1	0.00	7.10	0.00	0.04	0.00		
	30.00		1	30.00	6.90	7.00	0.04	8.40		
	60.00		1	30.00	7.00	6.95	0.04	8.34		
	90.00		1	30.00	7.10	7.05	0.04	8.46		
	120.00		1	30.00	6.80	6.95	0.04	8.34		
	150.00		1	30.00	6.90	6.85	0.04	8.22		
	180.00		1	30.00	7.00	6.95	0.04	8.34		
	189.50		1	9.50	7.10	7.05	0.04	2.68		
	Cross Road 2									
	0.00		1	0.00	5.60	0.00	0.04	0.00		
	30.00		1	30.00	5.50	5.55	0.04	6.66		
	60.00		1	30.00	5.40	5.45	0.04	6.54		
	90.00		1	30.00	5.50	5.45	0.04	6.54		
	120.00		1	30.00	5.50	5.50	0.04	6.60		
	129.00		1	9.00	5.70	5.60	0.04	2.02		
	Cross Road 3									
	0.00		1	0.00	6.10	0.00	0.04	0.00		
	30.00		1	30.00	6.00	6.05	0.04	7.26		
	60.00		1	30.00	5.80	5.90	0.04	7.08		
	90.00		1	30.00	5.90	5.85	0.04	7.02		
	120.00		1	30.00	5.80	5.85	0.04	7.02		
	138.60		1	18.60	6.00	5.90	0.04	4.39		
				Total Quantity W No. 11			=	**1048.67**		
		Cum		**Grand Total Quantity**				**1225.17**	8373.00	10258328.00
	Measurements Recarded on :									

Contractor

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬ. ಬೆಂ. ಮ ಕಾ. ಬೆಂಗಳೂರು-97

SL. No	DESCRIPTIONS	UNIT	NO	Length meters	Width meters	Mean width meters	Depth meters	Quntity	Rate in Rs.	Amount in Rs.
28	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	Edges Ward No. 09		0.50	894.20	0.10			**44.71**		
	Edges Ward No. 11		0.50	5143.30	0.10			**257.17**		
		Sqm		**Grand Total Quantity**				**301.88**	566.00	170861.00
119	LED Street light.Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminare > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & FixtureEfficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008 . Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED source manufacture. Suitable for B1/B2 Roads as per IS 1944 Part I & Part II.LED Streetlight 65watts with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-									
	Ward No. 10	Each	48					48		
	Ward No. 11	Each	60					60		
								108	19562.00	2112696.00
120	Supplying and Fixing of.....mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 watts fluorescent tube street light fitting of all capacities to GI or CI or rail or RCC pole / wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires. Using 32mm dia G.I.pipe with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	Ward No. 10	Each	80					80		
	Ward No. 11	Each	91					91		
								171	933.00	159543.00
121	Wiring for lighting/power circuit using one of PVC insulated 1100v grade stranded Aluminium unsheathed wire single core/multi core cable in open or consealed system of wiring. a)4 sqmm. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	Ward No. 10	Each	300					300		
	Ward No. 11	Each	300					300		
								600	8.00	4800.00
122	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A.3.5 core 25 sqmm with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	Ward No. 10	Mtr	1	30.00				30.00		
			1	31.80				31.80		
						Total Quantity	=	**61.80**		
	Ward No. 11	Mtr	1	30.00				30.00		
			1	30.00				30.00		
			1	30.00				30.00		

Contractor

Assistant Engineer

30.1.2018.

Assistant Executive Engineer

ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ,
ಯಲಹಂಕ ವಲಯ,
ಬ. ಬೆ. ಮ ಸಾ . ಬೆಂಗಳೂರು-9

Sl. No	DESCRIPTIONS	UNIT	NO	Length	Width	Mean width	Depth	Quntity	Rate in Rs.	Amount in Rs.
				meters	meters	meters	meters			
			1	11.50				11.50		
							Total Quantity =	**101.50**		
							Grand Total Quantity =	**163.30**		
							Quantity Limited to	**160.00**	173.00	27680.00
123	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.25 sqmm to 75 sqmm with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	Ward No. 10	Mtr	1	30.00				30.00		
			1	31.80				31.80		
							Total Quantity =	**61.80**		
	Ward No. 11	Mtr	1	30.00				30.00		
			1	30.00				30.00		
			1	30.00				30.00		
			1	11.50				11.50		
							Total Quantity =	**101.50**		
							Grand Total Quantity =	**163.30**		
							Quantity Limited to	**160.00**	36.00	5760.00
124	Thiristor based single/ Three phase smart street light control and monitoring system Remotely control and and monitorable smart street light system by using web or mobile application .smart control system has hardware ruggedness over field issues like line cross, line short, lighting and any other irregularities in voltage. It has some features like 1.Remote lighting management.2.Precise lighting turnoff.3.Load ballancing.4.Load power regulation.5.Status tracking. It works on the basis of some of these features 1) Main Control Unit (Mother board) : Handles controlling , data handling and other communication process. 2) Communication unit: GSM/GPRS quad bandwith RS232 interface wireless communication unit 3) Gate Driver Unit: Firing angle controllable board for driving the thyristor 4) Switching Thyristor: SCR 110 AMPS dual thyristor modules for switching 5) Embedded Firmware: Firmware to control , handle , process the data and communicate it wirelessly.6) Metal Enclosure : IP66 weather prof metal enclosure.7) Transformers: Customized step down transformers for various purposes.8) Wiring and other device assembly components.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	Ward No. 10	Each	10					10		
	Ward No. 11	Each	15					15		
								25	53817.00	1345425.00
125	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes25 sqmm Long Barrel with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	Ward No. 10	Each	30					30		
	Ward No. 11	Each	36					36		
								66	21.00	1386.00
							Grand Total	=		**19512205.00**

Contractor

Assistant Engineer

Assistant Executive Engineer
BBMP Vidyaranyapura Sub Division,
Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬಿ. ಬಿ. ಮ ಪಾ . ಬೆಂಗಳೂರು-9

19/9/2018